

## Cabinet and Governor Appointed Agencies' Performance Audit Action Item(s) & Status

# **Washington State Patrol's Radio Narrowbanding Project**

(See also cabinet agency response for full context to Washington State Auditor's Office (SAO) report, August 2016)

The Washington State Patrol (WSP) and the Department of Enterprise Services (DES) were included in this performance audit.

## **SAO Issues Summary:**

- 1. Patrol would have benefited from a deeper understanding of its current system and available technology.
- 2. Patrol could have benefited from further analysis into whether merging with IWN provided the best benefit to the state and required Motorola for all equipment and radios.
- 3. Stronger project and contract management may have minimized project delays, system performance issues and likely budget over-runs.
- 4. The Patrol has effectively communicated with its public safety partners throughout the project. While other stakeholders have expressed concerns about the amount of project information that has been available in the past, project transparency has recently improved.

## SAO Recommendations (Rec) Summary:

#### To WSP:

- 1. Over the short-term, mid-term and long-term, assess whether it is advantageous to stay merged with the IWN system.
- 2. Work with the Governor's Office to establish the minimum acceptable statewide coverage.
- 3. Work with the Legislature to approve funding for needed upfront engineering studies, then conduct the studies to determine how much it will cost to achieve that coverage.
- 4. Using the studies, work with OFM to establish an informed long-term plan and budget request for future project work.
  - a. Connect this long-term plan to the upcoming phase-two narrowbanding effort and the subsequent vendor contracts that will support that effort.
  - b. Make sure its request for funding for the second phase includes project management and procurement costs that were not included in the budget for the first phase.
- 5. Using the studies and long-term plan, work with the Legislature to help it decide the amount of project funding.
- 6. Prepare monthly online reports that disclose the status of its phase-one and future phase-two narrow-banding projects to make sure all stakeholders receive timely information.
- 7. Once project funding is established for the FCC phase-two narrowbanding: Establish needed project management tools and resources before signing any contracts for goods and services.
- 8. Once project funding is established for the FCC phase-two narrowbanding: Establish contract coverage requirements that match what the Governor's Office has agreed to, and are based on engineering studies and available funding.

#### To DES:

- 9. Work with the Patrol to:
  - a. Establish each agency's roles and responsibilities in a written agreement.
  - b. Assure the proper scoping of future contract amendments.
  - c. Identify criteria for determining when the contract is complete and each agency's part in making that determination.

Page 1 Last updated: July 2019



The table below shows the current status of action items the agency initiated to address issues identified in the performance audit report. Please see the <u>cabinet agency response</u> for additional context and any additional steps already taken.

For an explanation of the columns below, see the legend.

Issue/	Status	Action Steps	Lead	Due	Current	Budget	Legislation	Notes
Rec			Agency	Date	Resources ?	Impact?	Required?	
Rec 1	Complete	WSP initiated a project in August 2018 to transition the connection between the FBI and WSP radio systems to a P25 Inter-RF Subsystem Interface (P25 ISSI)	WSP	12/16	Yes	Yes	No	WSP began a system upgrade project in August 2018 in response to the FBI's decision to change the system interconnect from the current inter-zone connection to an Inter-RF Subsystem Interconnect (ISSI) connection.
Rec 1	Complete	Brief agency management and stakeholders on the benefits, concerns, costs and impacts of changing from a merged system to a system using the P25 ISSI connection	WSP	7/17	Yes	No	No	WSP's current LMR upgrade project status is being tracked by the OCIO with monthly status reports available on the OCIO dashboard.
Rec 1	Complete	WSP coordinated with OFM to appropriate funding for the current LMR upgrade project.	WSP	TBD	Yes	Yes	No	WSP coordinated with OFM to appropriate funding for the LMR upgrade project.
Rec 2	Complete	Conduct an analysis to determine the minimum statewide public safety-grade radio coverage standard appropriate for WSP's use. This analysis will review published industry standards, comparable statewide system specifications, and stakeholder input to define coverage standards.	WSP	6/17	No	No	No	Hatfield and Dawson provided minimum coverage standards in Deliverables 1 and 2 of their engineering assessment that was completed in October 2018.
Rec 3	Completed	WSP followed established IT investment procedures for this study. The legislature provided WSP \$400,000	WSP	10/16	No	No	No	WSP received funding for an Engineering study in the 2017-19 biennial budget. This study was completed in October 2018.

Page 2 Last updated: July 2019



Inn. 1	Chat	Action Chang	Land	Divis	C	Developed	La sialatio	Mater
Issue/	Status	Action Steps	Lead	Due	Current	Budget	Legislation	Notes
Rec			Agency	Date	Resources	Impact?	Required?	
					?			
		proviso funding in FY18 to						
		conduct this study.						
			14/65	0/46		.,		
Rec 3	Completed	Submit a budget request for	WSP	9/16	No	Yes	No	Completed
		the engineering study to OFM		10/10		.,		
Rec 3	Complete	If funded in 2017, WSP will	WSP	10/18	No	Yes	No	The engineering study vendor, Hatfield
		work with DES to contract with						and Dawson, was selected through a
		a qualified professional						competitive RFP process. Hatfield and
		engineering firm to perform						Dawson provided all deliverables
		the statewide engineering						requested under the procurement.
		study, which will include the						Hatfield and Dawson performed within
		agreed upon coverage						the required scope, schedule, and
		requirements. Completion of						budget without change orders. WSP
		the engineering study is						provided an executive summary of the
		expected to take						report to the legislature in January 2019.
		approximately one year from						report to the legislature in January 2019.
		the start of contract				.,		
Rec 4		WSP will use the results of the	WSP	TBD	No	Yes	No	Internal agency strategic planning efforts are
	In Progress	engineering study, including						underway. WSP is integrating the
		the coverage requirement						recommendations of the Engineering study
		standard agreed to by the						into an agency strategic plan for the radio
		Governor's Office, to work						system. Additionally, WSP received funding
		with OFM in developing a						for the 2019-21 biennium to upgrade
		strategic plan for future						existing infrastructure. WSP will incorporate
		system development. Any						Hatfield and Dawson's short-term
		planned system upgrades will						recommendations to optimize the agency's
		comply with narrowbanding						existing radio infrastructure.
		phase two requirements. This						
		strategic plan will also include						
		appropriate project						
		management and						
		procurement resources						
Rec 5	1	WSP will use the results of the	WSP	09/19	Yes	No	No	Hatfield and Dawson provided a draft
	In Progress	engineering study or studies,						Request for Information under Deliverable 5

Page 3 Last updated: July 2019



Jeans /	Status	Action Stone	Lood	Due	Current	Dudget	Logislation	Notes
Issue/ Rec	Status	Action Steps	Lead	Due Date	Current Resources	Budget Impact?	Legislation Required?	Notes
Rec			Agency	Date	?	impacts	Requireur	
		including the coverage requirement standard agreed to by the Governor's Office, to prepare a request for information for release to the vendor community.						<ul> <li>Recommendations Report of the Engineering Study. WSP is adjusting this document to reflect the agency's strategic plan and expects to publish this document later in 2019.</li> </ul>
Rec 5	Not started	Upon receipt of vendor information and in accordance with its system strategic plan, WSP will develop an appropriate budget request aligned with the state's IT investment procedures and requirements.	WSP	TBD	Yes	No	No	No change
Rec 6	Complete and ongoing	WSP publishes monthly phase one project reports on the OCIO's IT project dashboard. This will continue throughout completion of phase one Narrowbanding.	WSP	N/A	Yes	No	No	Completed for the initial project; WSP provides monthly status reports on the OCIO dashboard for the current LMR upgrade project.
Rec 6	Ongoing	When any future large-scale system expansion, system upgrade, or narrowbanding phase two projects are approved and funded, the project management team will require posting of these monthly reports.	WSP	On- going	Yes	No	No	WSP is currently upgrading the LMR system and changing the connection to the FBI radio system. WSP has hired a project manager and the project manager is complying with the monthly reporting requirements.
Rec 7	Not started	When project funding is established for the FCC's phase-two narrowbanding, all OCIO IT oversight policies and requirements will be met, including those on external	WSP	TBD	Yes	No	No	No change

Page 4 Last updated: July 2019



Issue/ Rec	Status	Action Steps	Lead Agency	Due Date	Current Resources ?	Budget Impact?	Legislation Required?	Notes
		quality assurance and project management.						
Rec 8	Not started	Coverage requirements, based on engineering study results and in accordance with the Governor's Office approval, will be the basis for phase two funding requests and resulting vendor contracts.	WSP	TBD	Yes	No	No	No change
Rec 9	Completed	DES will execute an administrative amendment to the contract, clarifying roles and responsibilities.	DES	8/16	None	None	None	August 2016 – DES did execute an administrative amendment to the contract clarifying both agencies roles and responsibilities.

Page 5 Last updated: July 2019